



CITY OF BALTIMORE
DEPARTMENT OF PUBLIC WORKS
BUREAU OF WATER AND WASTEWATER
SURFACE WATER MANAGEMENT DIVISION
3001 Druid Park Drive
Baltimore, Maryland 21215
P(410)396-0732 – F(410)523-9047



EROSION AND SEDIMENT CONTROL and STORMWATER MANAGEMENT

☐ **VIOLATION**

In violation of Baltimore City Code, Article 7, § 31-1 et seq as amended and/or Section 01 35 43 paragraph D of Department of Public Works, Specifications for Materials, Highways, Bridges, Utilities, and Incidental Structures as amended.

☐ **STOP WORK ORDER**

Pursuant to Section 105 and 114.2, Building, Fire and Related Codes of Baltimore, as amended; and/or Section 00 73 78 and Section 01 35 43 paragraph H of Department of Public Works, Specifications for Materials, Highways, Bridges, Utilities, and Incidental Structures as amended

You are ordered, upon receipt of this notice to stop all construction activities, except those necessary to correct violations cited below. Normal construction activities cannot be resumed until the recipient of this notice receives written notice from the Erosion and Sediment Control Inspector. Failure on your part to comply fully with this notice will make it necessary to take action in accordance with the provisions of law.

Inspection Date: 8/10/12 Inspector: Kenneth Stewart Type of Inspection: ☒ Routine ☐ Complaint

Project Location: 1830 – 1841 Jackson Street (Even Side), Baltimore, Maryland 21230 ESD#: _____ Plan #: 1136

Owner/Developer: Mueller Homes

Contractor: Hawkeye construction, LLC, 790 W. Ostend Street, Baltimore, Maryland 21230

Contact: Chris Ronnebaum, Construction Manager Phone #: 443-506-4213

YOU ARE HEREBY ORDERED IN ACCORDANCE WITH THE PROVISIONS OF APPLICABLE CODE TO CORRECT THE CONDITIONS BELOW.

The contractor has failed to submit to this office the 72-hour written notification prior to the start of construction, providing the required information in item #2 of the plan Sequence of Construction.

This inspector observed the following deficiencies at the site: (1) the earth stockpile was placed in an area not designated on the plans for the location of the earth stockpile; (2) the earth stockpile along Jackson Street covers the silt fence and extended into the curb; (3) all perimeter erosion & sediment control devices were damaged; (4) the contractor failed to established a stabilized construction entrance; and (5) the curb inlet protection devices were not constructed to plan specification.

Therefore, Hawkeye Construction, LLC is hereby assessed administrative penalties of \$200 for failing to submit to this office the 72-hour written notification prior to the start of the project; and \$500 each of the aforementioned erosion & sediment control deficiencies (\$100 for each deficiency). Payment is due immediately upon the receipt of this Order and should be made by means of a check made payable to the Director of Finance, and submitted to the City of Baltimore Department of Public Works, Room 227, 3001 Druid Park Drive, Baltimore, Maryland 21215. Please note on the check that payment is for E&SC Fines.

Failure to pay this fine will result in escalated enforcement action.

Received by: _____ on _____ / _____ / _____ Inspector: _____

Failure to comply with this notice will lead to established fines of up to \$1,000 per day/per violation for non-compliance. Subsequent violations may result in escalated enforcement actions including, but not limited to, the assessment of additional administrative penalties.

***ALL DEFICIENCIES MUST BE CORRECTED AS PER PLAN SPECIFICATIONS**