

CITY OF
BALTIMORE

BERNARD "JACK" YOUNG,
Mayor



DEPARTMENT OF PUBLIC

Matthew W. Garbark, Acting
Director

Abel Wolman Municipal Building,
6th Floor 200 N. Holliday Street

Sanitary Contract 921 - Improvements to the Gwynns Falls
Sewershed Collection, Area B

December 1, 2020

To whom it may concern,
Below is the project construction status update

Work in Progress / Complete

- Sanitary sewer rehabilitation is in progress and will continue with minimal excavation locations. Remaining work consists of internal rehabilitation.
- Almost all (about 97%) of site restoration in the residential neighbors of the project area is complete; this includes restoring asphalt pavement, concrete sidewalks and alleys.
- Final lawn restoration from previous sewer rehabilitation locations

Upcoming Work (October – December 2020)

- **Concrete restoration from recent sanitary sewer repairs will take place in the alleys behind 4001 – 4019 West Belvedere Avenue.**
 - The rear alley will be closed during the duration of the work
 - Trash collection will be coordinated once work has been scheduled
 - Heavy machinery will be used (construction noise is expected)
- **Asphalt restoration to begin along the 4400 Block of Kennison Avenue.**
 - The street will be closed at times during the restoration
 - Heavy machinery will be used (construction noise is expected)
 - Local traffic control will be established for the safety of the crew and public
- **Sewer pipeline lining will take place at 4500 Block of Northern Parkway.**
 - Local traffic control will be established for the safety of the crew and public
 - Multiple construction vehicles and construction noise to be expected
 - Sewer flow will be rediverted and managed with bypass pumps
 - Steam will be visible outside from the curing of the sewer lining material
- **Sewer grouting of the sanitary sewer laterals expected to take place at various locations between Liberty Heights Avenue and Reisterstown Road.**
 - Local traffic control will be established for the safety of the crew and public
 - Multiple construction vehicles and minor construction noise to be expected
 - Work expected to take approximately 2-3 months
- **Tree planting throughout the project area is being planned and scheduled.**
 - Planting of various species of trees along various streets
 - Trees will remain staked for the first year

Below are some pictures to highlight work accomplished to date:



We hope this provides insight for the upcoming work as we strive to timely and safety complete this project. If you have any questions, please call. Additional information and resource area also available at our website <https://publicworks.baltimorecity.gov>

Sincerely,

Jerry Henger
Construction Project Supervisor I
DPW, Office of Engineering and Construction
Jerry.Henger@baltimorecity .gov

Visit Our Web Site @ www.baltimorecity.gov