
CITY OF BALTIMORE

BRANDON M. SCOTT, Mayor



DEPARTMENT OF PUBLIC WORKS

Matthew W. Garbark, Acting Director
Abel Wolman Municipal Building, 6th Floor 200 N.
Holliday Street
Baltimore, Maryland 21202

Sanitary Contract 921 - Improvements to the Gwynns Falls
Sewershed Collection, Area B

January 1, 2021

To Whom it May Concern,

Below is the project construction status update

Work in Progress / Complete

- Sanitary sewer rehabilitation is in progress and will continue with minimal excavation locations. Remaining work consists of internal rehabilitation.
- Site restoration in the residential neighbors of the project area is complete; this includes restoring asphalt pavement, concrete sidewalks and alleys.
- Final lawn restoration from previous sewer rehabilitation locations
- Asphalt restoration completed along the 4400 Block of Kennison Avenue.

Upcoming Work (January 2021 – February 2021)

- **Sewer grouting of the sanitary sewer laterals expected to take place at various locations between Liberty Heights Avenue and Reisterstown Road.**
 - Local traffic control will be established for the safety of the crew and public
 - Multiple construction vehicles and minor construction noise to be expected
 - Work expected to take approximately 2-3 months
- **Tree planting throughout the project area is being planned and scheduled.**
 - Planting of various species of trees along various streets
 - Trees will remain staked for the first year
- **Cured in place sanitary sewer lining to take place between Liberty Heights Avenue and Reisterstown Road at various locations.**
 - Local traffic control will be established for the safety of the crew and public
 - Multiple construction vehicles and minor construction noise to be expected
 - Work expected to take approximately 1 month
 - Steam vapor visible near work site
- **Pavement Markings**
 - Various pavement markings to be placed in areas affected by the sanitary sewer

Visit Our Web Site @ www.baltimorecity.gov

Below are some pictures to highlight work accomplished to date:



We hope this provides insight for the upcoming work as we strive to timely and safety complete this project. If you have any questions, please call. Additional information and resource area also available at our website <https://publicworks.baltimorecity.gov>

Sincerely,

Jerry Henger
Construction Project Supervisor I
DPW, Office of Engineering and Construction
Jerry.Henger@baltimorecity.gov

Visit Our Web Site @ www.baltimorecity.gov