



**Sanitary Contract 910 (Improvements to the Sanitary Sewer Collection System
in the Herring Run Sewershed, Part 2: Chinquapin Run)**

August 01, 2020

To whom it may concern,
Below is the project construction status update

Work in Progress / Complete

- **Preparation work for stream and sewer work**
 - Bypass has been installed behind 6100 Chinquapin Parkway & Lake Avenue
- **Sewer construction**
 - Sewer pipe construction across 1000 Walker Avenue was completed. Restoration pending.
 - Pipe bursting in the rear alley of 6100 block of Chinquapin Pkwy was completed. Restoration pending.
- **Stream restoration work**
 - Final activities to include stabilization of access paths and planting trees along impacted areas.

Upcoming Work (August – September 2020)

- **Sewer pipeline construction will proceed along the east side of the stream from East Belvedere Avenue towards Northern Parkway**
 - Work will consist of installing new sewer pipelines and manholes
 - Heavy machinery will be used (construction noise is expected)
 - Sewer flow will be rediverted and managed with bypass pumps (some operational noise is expected)
 - Work is expected to continue for approximately two months.
- **Sewer manhole and alley restoration to proceed in the rear alley behind the 6100 Block of Chinquapin Parkway**
 - The rear alley will remain closed until approximately August 14th in order complete alley repairs.
 - Trash collection has been coordinated for front-of-house pickup instead of the rear alley.
 - Door-to-door notifications were provided to residents for the alley closure and trash collection instructions.
 - Heavy machinery will be used (construction noise is expected)
- **Sewer pipeline construction will continue near Northwood Drive & Woodbourne Avenue**
 - Local traffic control will be established for the safety of crews and public
 - Heavy machinery will be used (construction noise is expected)
 - Sewer flow will be rediverted and managed with bypass pumps (some operational noise is expected)
 - Work expected to take approximately 3-4 weeks
- **Stream restoration work will continue from East Lake Avenue towards Cedarcroft Road**
 - Stream restoration and construction to proceed behind 6100 blocks of Northwood Dr and Chinquapin Pkwy
 - Heavy machinery will be used (construction noise is expected)
 - Stream flow will be rediverted and managed with bypass pumps (some operational noise is expected)
 - Work expected to take approximately 2 months

Below are some pictures to highlight work accomplished to-date.



Stream restoration work completed north of Belvedere Avenue



Stream restoration work in-progress in Reach H (Just upstream of E Lake Ave)



Overlooking completed stream work in Reach C below Woodbourne Ave



Sewer manhole construction underway near Hartsdale Road

We hope this provides insights for upcoming work as we strive to timely and safely complete this project. If you have any questions, please call (410) 396-4700, Monday through Friday, between 8:30 AM and 4:30 PM. Additional information and resources are also available on our website <https://publicworks.baltimorecity.gov/>.

Sincerely,

A handwritten signature in black ink, appearing to read "Chris Peake".

Christopher Peake
Construction Project Supervisor I
DPW, Office of Engineering & Construction
Christopher.Peake@baltimorecity.gov