



**Sanitary Contract 910 (Improvements to the Sanitary Sewer Collection System  
in the Herring Run Sewershed, Part 2: Chinquapin Run)**

September 01, 2021

To whom it may concern,

Sanitary Contract 910 is nearing completion. Work activities primarily consist of replacement and upsizing of sanitary sewers by open-cut excavation, cured-in-place pipe lining (CIPP), construction of new manholes, and stream stabilization along Chinquapin Run.

The purpose of this project is to:

- Repair the aging sewer system
- Prevent sewer back-ups into private property
- Reduce/eliminate sewer overflows
- Improve sewage flows and pipe capacity
- Improve stream water quality
- Maintain and enhance existing bedrock and bed features
- Stabilize the stream flow and reduce bank erosion

Below is the project construction status update:

SC910 is approximately 99% complete with an expected construction completion of Fall/Winter 2021.

**Work in Progress / Complete**

- **Sewer construction**
  - All sewer construction work on this project was completed early February 2021.
- **Stream restoration and stabilization**
  - Stream construction work on this project was completed late July 2021.
  - Crews are in the process of cleaning up access locations and stabilizing disturbed areas.
  - The contractor will be onsite at various locations to perform close-out work and final touch-ups to the stream.
  - Large machinery and construction vehicles will be utilized to place the final heavy stream building materials
  - Stream flow will be rediverted and managed with bypass pumps (some operational noise is expected)
  - Close-out work expected to take approximately 4-6 weeks to complete
- **Stream restoration planting work (Fall 2021)**
  - Tree, grass, and shrub planting is complete in areas where sewer/stream construction was finished.
  - This work aims to stabilize disturbed areas, reforest along the stream, and beautify the area.
  - Current locations where plantings are completed:
    - Chinquapin Run stream banks and paths between Herring Run Stream & Hillen Road, Hillen Road & Loch Raven Blvd, Loch Raven Blvd & Woodbourne Ave, Woodbourne Ave & The Alameda, The Alameda & Belvedere Ave, Belvedere Ave towards Northern Parkway, Northern Pkwy & E Lake Ave
  - Areas recently completed (East Lake Ave to Walker Avenue along Chinquapin Run) will be planted and restored in Fall 2021, when seasonally appropriate.

• **Site restoration at various locations**

- Sidewalks, curbs, and alleys previously impacted by work will be restored
- Asphalt pavement roads and parking lots impacted by work will be restored
- Topsoil, seed, and grass will be installed
- Construction vehicles and machinery will be used

Below are some pictures to highlight work in-progress and recently accomplished:



Reach H Stream Restoration Work Complete,  
Slope stabilization with imbricated rock walls  
(between Cedarcroft & Walker Ave)



Reach E Stream Restoration Work Complete,  
Grasses and trees filling in  
(between Belvedere & The Alameda)

We hope this provides insights for upcoming work as we strive to timely and safely complete this project. If you have any questions, please call (410) 396-4700, Monday through Friday, between 8:30 AM and 4:30 PM. Additional information and resources are also available on our website <https://publicworks.baltimorecity.gov/>.

Sincerely,

Christopher Peake  
Construction Project Supervisor I  
DPW, Office of Engineering & Construction  
Christopher.Peake@baltimorecity.gov