



Sanitary Contract 941 (Sewer Collection System Improvements in the Jones Falls Sewershed)

May 29, 2020

To whom it may concern,

Below is the project construction status SC941 – Upcoming Activity as of week of 05/25/2020

Work in Progress

- **Falls Road Closure**
 - Closed as of 5/11/20
 - The Jones Falls Trail will still be open and accessible to the public

- **Pre- CCTV for Cured In Placed Pipe (CIPP) Lining**
 - Heavy machinery will be used (construction noise is expected)
 - Lane closures /lane adjustments are expected

- **CIPP Lining, Sewer Rehabilitation**
 - Heavy machinery will be used (construction noise is expected)
 - Lane closures /lane adjustments are expected
 - During curing process odor may be emitted
 - Completed Locations:
 - 05/26/20: 426 E 26th St
 - 05/26/20: 2468 Brentwood
 - 05/26/20: 2468 Brentwood
 - 05/27/20: 2468 Brentwood
 - 05/27/20: 2468 Brentwood
 - 05/28/20: 2440 Barclay St Alley
 - 05/28/20: 420 E 23rd St
 - 05/29/20: Guilford Ave/Ware St Ally

- **Manhole Rehabilitation**
 - Heavy machinery will be used (construction noise is expected)
 - Sewer flow will be diverted and managed with bypass pumps (some operational noise is expected)
 - Lane closures /lane adjustments is expected

- Current/Ongoing Locations:
 - 05/26/2020: 26 East 22nd Street; Charles-Saint Paul; 25th St./Safeway; 2629 North Lovegrove St.; 2700 Morton St.
 - 05/27/2020: 2734 Lovegrove St.; 201 North-McAllister; 300 21st-22nd; 310 21st-22nd; Lovegrove-St Paul
 - 05/28/2020: 311 East 21 1/2 St; 206 22nd-23rd; 2331 Guilford-Falls; 312 East 23 1/2 St.; 206 22nd-23rd
 - 05/29/2020: 2320 Hargrove St.; 2300 St Paul St.; 20 Th St. 11; 2099 Morton St.

- **Tunnel Shoring and Bypass Trail Relocation**

- Adjacent to 2101 Falls Rd
- Tunnel Excavation
- Jones Falls Trail to be detoured around construction work area

Upcoming Work

- **Falls Road Closure**

- Closed as of 5/11/20
- The Jones Falls Trail will still be open and accessible to the public

- **Pre- CCTV for Cured In Placed Pipe (CIPP) Lining**

- Heavy machinery will be used (construction noise is expected)
- Lane closures /lane adjustments are expected

- **CIPP Lining, Sewer Rehabilitation**

- Heavy machinery will be used (construction noise is expected)
- Lane closures /lane adjustments are expected
- During curing process odor may be emitted
- Completed Locations:
 - 06/01/20: 213 Ware St
 - 06/01/20: 2440 Calvert St
 - 06/01/20: 2501 Calvert St
 - 06/02/20: 2501 Calvert St
 - 06/02/20: 2517 Saint Paul St
 - 06/03/20: Morton St /W 25th
 - 06/03/20: Maryland Ave
 - 06/04/20: 21 W 25th St
 - 06/04/20: 3 Ware St
 - 06/05/20: 2500 Calvert St
 - 06/05/20: 2526 E 25th 1/2 St

- **Manhole Rehabilitation**

- Heavy machinery will be used (construction noise is expected)
- Sewer flow will be diverted and managed with bypass pumps (some operational noise is expected)
- Lane closures /lane adjustments is expected
- Upcoming Locations:

- 06/01/2020: 22 East 24th Street; 24th St. 16; 2401 Maryland Ave.; 1931 St. Paul/Calvert; 20th St./Hargrove St. Alley
- 06/02/2020: 1950 North Calvert St.; 2238 Guilford-Barclay; 2410 St. Paul-Calvert; 331 Camp St.; 23rd St. R.O.W
- 06/03/2020: 2314 Guilford Ave; 2320 St. Paul-Calvert; 6321 Wirt Ave; 3702 Fords Lane; 3601 Fords Lane
- 06/04/2020: 6302 Wirt Ave; 3213 Bancroft Rd; 3315 Bancroft Rd; 2318 Alvert/Hunter Alley
- 06/05/2020: 19 West Preston Street; Morton St- W 25th St; Charles-Saint Paul; 2 W 26th St; 113 24th St.

- **Tunnel Shoring and Bypass Trail Relocation**

- Adjacent to 2101 Falls Rd
- Tunnel Excavation
- Jones Falls Trail to be detoured around construction work area

Below are some pictures to highlight work accomplished to-date.



Falls Rd Closure



Siphon Construction on Falls Rd



May 26, 2020, 1:25 PM

Manhole Repair, 206 22nd-23rd



May 13, 2020 8:29:54 AM

CIPP, 2468 Brentwood Ave.

We hope this provides insights for upcoming work as we strive to timely and safely complete this project. The dates of these activities are subject to change due to unforeseen circumstances.

If you have any question, you may call (410) 396-4700, Monday through Friday, between 8:30 AM and 4:30 PM. For questions Mr. Indranil Goswami, the project manager can be reached at (410) 396-4700, as well as via email; Indranil.Goswami@baltimorecity.gov.

Additional information and resources are also available on our website <https://publicworks.baltimorecity.gov/>.

Sincerely,

A handwritten signature in blue ink, appearing to read "Angela Cornish".

Angela Cornish
Construction Project Supervisor II
DPW, Office of Engineering & Construction