

CITY OF
BALTIMORE

BRANDON M. SCOTT, Mayor



DEPARTMENT OF PUBLIC

Jason W. Mitchell, Director

Abel Wolman Municipal Building,
6th Floor 200 N. Holliday Street

Sanitary Contract 963 - Improvements to the Sanitary Sewers in the south west area of
Baltimore City and Maidens Choice Pressure Sewer Assessment and Upland Sewer
Replacement

October 1, 2021

To whom it may concern,
Below is the project construction status update

Work in Progress

Work is currently being performed in the Gwynn Fall's Park. Currently, there is a sanitary point repair being completed.

Upcoming work (October 2021 – November 2021)

- Late in September 2021, the Contractor will continue cleaning and CCTV in the north end of the park. The contractor will perform a point repair during this period. The contractor's subcontractor will be on site performing CIPP lining. We can also expect the contractor to begin/finish restoration.
 - Bypass pumping will stay up during this time.
 - There are plans for excavation this month. The contractor will continue point repair work this month.
 - The subcontractor will be on site performing CIPP lining this month.
 - The trail will not be closed, signs will be posted. There will be a short period of time when the trail will be closed during approved work hours while CIPP is being performed, the trail closure is TBD.
 - The contractor will perform Restoration this month potentially, this will include park clean up, trail repairs and full erosion and sediment restoration.

We hope this provides insight for the upcoming work as we strive to timely and safety complete this project. If you have any questions, please call. Additional information and resource area also available at our website <https://publicworks.baltimorecity.gov>

Sincerely,

Tyler Ferrara

Construction Project Supervisor I
DPW, Office of Engineering and Construction
Tyler.Ferrara@baltimorecity.gov